



NORMAL CHECK LIST

PA-34-220T SENECA V

Ed.1 del 03.11.2023

Rev.0

SAFETY INSPECTION		
1	PITOT & STATIC DRAINS	PURGED
2	FUEL SELECTOR VALVES	BOTH ON
3	FUEL X-FEED LINES	DRAINED
4	FLAPS	UP
5	RADIO MASTER Sw	OFF
6	L-R COWL FLAPS	OPENED
7	ALTIMETERS	X-CKD
8	MAGNETOS SWS	OFF
9	BATTERY Sw	OFF
SAFETY INSPECTION CHECK LIST COMPLETED		

COCKPIT PREPARATION		
1	PITOT'S & AIRPLANES DOCS	CK ABOARD
2	FUEL QTY	CKD
3	MASS & BALANCE	CK(WITHIN LIMITS)
4	PERFORMANCE AND RANGE PROFILE	COMPUTED
5	CHARTS & NAV KITS	CKD
6	PAX BRIEFING	COMPLETED
COCKPIT PREPARATION CHECK LIST COMPLETED		

BEFORE STARTING		
1	PARKING BRAKE	SET ON
2	ELECTRICAL EQUIPMENT SWS	OFF
3	THROTTLES LEVERS	IDLE
4	PROPELLERS LEVERS	FORWARD
5	MIXTURES LEVERS	IDLE CUT-OFF
6	RADIO MASTER Sw	OFF
7	FUEL SELECTORS VALVES	BOTH ON
BEFORE STARTING CHECK LIST COMPLETED		

AFTER STARTING		
1	ENGINE INSTRUMENTS	CK
2	STANDBY AUX FUEL PUMPS	OFF
3	VOLTMETER	(28+ - 1V)
4	SUCTION GAUGE	CKD
5	L-R COWL FLAPS	AS RQD
6	AVIONIC	ON/SET
7	ALTIMETERS	QNH/ QNH/XCKD
AFTER STARTING CHECK LIST COMPLETED		

TAXI		
1	FLT & GYRO INSTRUMENTS	CKD
2	FUEL SELECTORS VALVES	X-FEED
TAXI CHECK LIST COMPLETED		

BEFORE TAKE OFF		
1	PAX & CABIN DOORS	CLOSED & LOCKED
2	SEAT BELTS & HARNES	CKD
3	ARMREST	STOWED
4	ANNUNCIATOR PANEL	LIGHTS OFF
5	FLT SURFACES & CONTROLS	CKD
6	BATTERY Sw	ON
7	ALTERNATORS SWS	ON
8	STANDBY AUX FUEL PUMPS	ON
9	FLT INSTRUMENTS	CKD
10	ENGINE INSTRUMENTS	CKD
11	PROPS, WINDSH, PITOT & STALL WRNG HEATER	AS REQ
12	PROPELLERS LEVERS	FWD
13	MIXTURES LEVERS	RICH
14	ALT AIR SYS	CLOSED
15	FLAPS	___/SET
16	STABILATOR & RUDDER TRIMS	SET
17	FUEL SELECTOR VALVES	BOTH ON
18	FUEL QTY	CKD
19	ALTIMETERS	QNH/ QNH/X-CKD
BEFORE TAKE OFF CHECK LIST COMPLETED		

AFTER TAKE OFF		
1	LDG LIGHT	OFF

2	STANDBY AUX FUEL PUMPS	OFF
3	LANDING GEAR	UP/LIGHTS OFF
4	POWER	CKD
5	L-R COWL FLAPS	OPENED
AFTER TAKE OFF CHECK LIST COMPLETED		

CLIMB		
1	ALTIMETERS	X-CKD
2	STANDBY AUX FUEL PUMPS	(ABOVE 10.000 ft) ON
3	L-R COWL FLAPS	CLOSED/ AS REQ
CLIMB CHECK LIST COMPLETED		

CRUISE		
1	ALTIMETERS	X-CKD
2	STANDBY AUX FUEL PUMPS	OFF
3	L-R COWL FLAPS	AS REQ
4	ENGINE INSTRUMENTS	MONITORED
CRUISE CHECK LIST COMPLETED		

DESCENT		
1	APCH & LGD BRIEFINGS	PERFORMED
2	ALTIMETERS	SET
3	L-R COWL FLAPS	CLOSED
DESCENT CHECK LIST COMPLETED		

APPROACH		
1	STANDBY AUX FUEL PUMPS	ON
2	MIXTURES LEVERS	RICH
3	PROPELLERS LEVERS	AS REQ
4	L-R COWL FLAPS	AS REQ
5	FUEL SELECTORS VALVES	BOTH ON
6	APCH & LDG BRIEFINGS	CONFIRMED
APPROACH CHECK LIST COMPLETED		

FINAL		
1	LANDING LGT	ON
2	LANDING GEAR	DOWN
3	PROPELLER LEVERS	FWD
4	MIXTURE LEVERS	RICH
5	FLAPS	___/SET
6	L-R COWL FLAPS	AS REQ
FINAL CHECK LIST COMPLETED		

AFTER LANDING		
1	LDG & TAXI LGTS	REQ
2	STANDBY AUX FUEL PUMPS	OFF
3	PITOT HEATER/TRANSPONDER/RADAR	OFF
4	FLAPS	UP
5	L-R COWL FLAPS	OPENED
AFTER LANDING CHECK LIST COMPLETED		

PARKING		
1	PARKING BRAKE	SET
2	DEFROSTER HEAT. FAN Sw	OFF
3	RADIO MASTER Sw	OFF
4	MIXTURE LEVERS	CUT-OFF
5	ANTICOLL. Lt & ELECTRICAL EQUIP. SWS	OFF
6	L-R MAGNETOS, L-R ALTERNATORS & BATTERY SWS	OFF
PARKING CHECK LIST COMPLETED		



NORMAL CHECK LIST
PA-34-220T SENECA V

Ed.1 del 03.11.2023

Rev.0